



NEW BUILDING FLOOD PROTECTION COMPLIANCE INSPECTION REPORT

- Date Inspected: _____
- Development Name: _____ Phase: _____ Development Permit #: _____
- Municipal Address: _____ Building Permit #: _____
- Lot _____ Block _____ Plan _____
- **REQUIRED** Minimum Development Elevation (MDE) + 0.5 m provided by Town Engineering : _____ metres

FLOOR ELEMENTS	Reported Actual Elevation (metres)
1. Main Floor	
2. Actual Top of Footing (ATF) (<i>not required to meet MDE + 0.5m</i>)	
MECHANICAL	
1. Bottom of Furnace(s)	
2. Bottom of Hot Water Tank(s)	
ELECTRICAL	
1. Bottom of Main Electrical Panel(s)	
2. Water meter	

PLUMBING	'Yes' or 'N/A'
1. Sanitary Sewer Backup Valve Installed (required)	
2. Either A or B must be completed based on if a storm sewer connection exists:	
A. Storm Sewer Backup Valve Installed (required if there is a storm sewer connection)	
B. Sump Pump AND Bucket Installed (required if there is no storm connection)	

PROFESSIONAL ASSERTION

This is to certify that I, _____, a Professional _____ (must be either an Engineer, Land Surveyor, or Architect) registered in the province of Alberta, hereby ascertain to the best of my knowledge that the information provided above is accurate.

Comments: _____

Permit to
Practice
Stamp